

Oplysninger	Varighed	Startdato	Slutdato	2022												2023				2024				2025				2026									
				Kv 3	Kv 4	Kv 1	Kv 2	Kv 3	Kv 4	Kv 1	Kv 2	Kv 3	Kv 4	Kv 1	Kv 2	Kv 3	Kv 4	Kv 1	Kv 2	Kv 3	Kv 4	Kv 1	Kv 2	Kv 3	Kv 4	Kv 1	Kv 2	Kv 3	Kv 4	Kv 1	Kv 2	Kv 3	Kv 4	Kv 1	Kv 2	Kv 3	Kv 4
1 Blæg 1: Hovedtidsplan	1077 dage	ma 17-01-22	on 04-03-26	[Timeline bars for 2022]												[Timeline bars for 2023]				[Timeline bars for 2024]				[Timeline bars for 2025]				[Timeline bars for 2026]									
2 Udarbejdelse af lokalplan	275 dage	t1 08-03-22	ma 27-03-23	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
3 Udarbejdelse af lokalplan	275 dage	t1 08-03-22	ma 27-03-23	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
4 Godkendelse af lokalplan	0 dage	t1 28-03-23	t1 28-03-23	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
5 Godkendelse af lokalplan	0 dage	t1 28-03-23	t1 28-03-23	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
6 Godkendelse af lokalplan	0 dage	t1 28-03-23	t1 28-03-23	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
7 Valg af Bygherreudgiver	39 dage	ma 17-01-22	to 10-03-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
8 Frigørelse og godkendelse af brug af rådgiver	0 dage	to 10-03-22	to 10-03-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
9 Frigørelse og godkendelse af brug af rådgiver	0 dage	to 10-03-22	to 10-03-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
10 Frigørelse og godkendelse af brug af rådgiver	0 dage	to 10-03-22	to 10-03-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
11 Politisk godkendelse af grundvalg	0 dage	t1 29-03-22	t1 29-03-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
12 Politisk godkendelse af kriterier til udbud	0 dage	to 10-03-22	to 10-03-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
13 Politisk godkendelse af kriterier til udbud	0 dage	to 10-03-22	to 10-03-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
14 Udarbejdelse af udbudsmateriale til boligforeninger	49 dage	to 10-03-22	t1 17-05-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
15 Udarbejdelse af udbudsmateriale til boligforeninger	49 dage	to 10-03-22	t1 17-05-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
16 Styregruppemøde - Godkendelse af udbudsmateriale	0 dage	t1 17-05-22	t1 17-05-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
17 Styregruppemøde - Godkendelse af udbudsmateriale	0 dage	t1 17-05-22	t1 17-05-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
18 Udbudsperiode (inkl. sommerferie)	55 dage	ma 30-05-22	fr 12-08-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
19 Udbudsperiode (inkl. sommerferie)	55 dage	ma 30-05-22	fr 12-08-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
20 Udbudsperiode (inkl. sommerferie)	55 dage	ma 30-05-22	fr 12-08-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
21 Gennemgang af tilbud + udarbejdelse af indstilling til valg af boligforening	10 dage	ma 15-08-22	fr 26-08-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
22 Projektgruppemøde	0 dage	t1 23-08-22	t1 23-08-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
23 Projektgruppemøde	0 dage	t1 23-08-22	t1 23-08-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
24 Styregruppemøde	0 dage	to 25-08-22	to 25-08-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
25 Styregruppemøde	0 dage	to 25-08-22	to 25-08-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
26 Politisk orientering vedr. valg af boligforening	19 dage	t1 06-09-22	fr 30-09-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
27 Politisk orientering vedr. valg af boligforening	19 dage	t1 06-09-22	fr 30-09-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
28 Kontrakt med boligforening	0 dage	fr 30-09-22	fr 30-09-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
29 Kontrakt med boligforening	0 dage	fr 30-09-22	fr 30-09-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
30 Udarbejdelse af udbudsmateriale til Totalentrepriser	40 dage	ma 03-10-22	fr 25-11-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
31 Udarbejdelse af udbudsmateriale til Totalentrepriser	40 dage	ma 03-10-22	fr 25-11-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
32 Grundlag for skema A fastlægges	40 dage	ma 03-10-22	fr 25-11-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
33 Grundlag for skema A fastlægges	40 dage	ma 03-10-22	fr 25-11-22	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
34 Udbudsperiode inkl. prækvalifikation og forhandling	128 dage	ma 28-11-22	on 24-05-23	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
35 Udbudsperiode inkl. prækvalifikation og forhandling	128 dage	ma 28-11-22	on 24-05-23	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
36 Politisk orientering af vinderprojekt	0 dage	on 24-05-23	on 24-05-23	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
37 Politisk orientering af vinderprojekt	0 dage	on 24-05-23	on 24-05-23	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
38 Politisk godkendelse af skema A	20 dage	to 25-05-23	on 21-06-23	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
39 Politisk godkendelse af skema A	20 dage	to 25-05-23	on 21-06-23	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
40 Projektetring	120 dage	to 22-06-23	on 06-12-23	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
41 Projektetring	120 dage	to 22-06-23	on 06-12-23	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
42 Byggestilladelse	20 dage	to 09-11-23	on 06-12-23	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
43 Byggestilladelse	20 dage	to 09-11-23	on 06-12-23	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
44 Adm. Godkendelse af skema B	10 dage	to 07-12-23	on 20-12-23	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
45 Adm. Godkendelse af skema B	10 dage	to 07-12-23	on 20-12-23	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
46 Byggeperiode	520 dage	to 21-12-23	on 17-12-25	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
47 Byggeperiode	520 dage	to 21-12-23	on 17-12-25	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
48 1. Spædestik	0 dage	on 21-02-24	on 21-02-24	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
49 1. Spædestik	0 dage	on 21-02-24	on 21-02-24	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
50 Rejseklæde	0 dage	on 28-08-24	on 28-08-24	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
51 Rejseklæde	0 dage	on 28-08-24	on 28-08-24	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
52 Aflevering	0 dage	on 17-12-25	on 17-12-25	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
53 Aflevering	0 dage	on 17-12-25	on 17-12-25	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
54 Indflytning	0 dage	ma 12-01-26	ma 12-01-26	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
55 Orientering om færdig byggetilstand	0 dage	on 17-12-25	on 17-12-25	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
56 Orientering om færdig byggetilstand	0 dage	on 17-12-25	on 17-12-25	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
57 Adm. Godkendelse af skema C	0 dage	on 04-03-26	on 04-03-26	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
58 Adm. Godkendelse af skema C	0 dage	on 04-03-26	on 04-03-26	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													
59 Adm. Godkendelse af skema C	0 dage	on 04-03-26	on 04-03-26	[Timeline bar]												[Timeline bar]				[Timeline bar]				[Timeline bar]													

Blæg 1: Hovedtidsplan 30-05-2022
 Opsyne Godtgørelse Målsætning
 Hovedopgave Projektoversigt Inaktiv opgave
 Inaktiv målsætning Inaktiv oversigt
 Kun vurderet Manual oversigt
 Manual oversigt
 Kun start Kun slutdato Estimerede opgaver
 Estimerede målsætning Døddating Fremdrift
 Manual status